







Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2009																							
						FEB			MAR			APR			MAY			JUN											
						16	23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15						
100	Phase 1 - Flying Eagle to W. End of Project	0	0	17FEB09		Phase 1 - Flying Eagle to W. End of Project																							
125	Mobilization	1d	1d	17FEB09	17FEB09	Mobilization																							
150	Construction Surveying	2d	2d	17FEB09	19FEB09	Construction Surveying																							
175	Sawcut & Demo Curb & Gutter, Sidewalk	3d	3d	19FEB09	21FEB09	Sawcut & Demo Curb & Gutter, Sidewalk																							
200	Install Curb & Gutter	2d	2d	21FEB09	24FEB09	Install Curb & Gutter																							
210	Electrical & Landscape	10d	10d	24FEB09	05MAR09	Electrical & Landscape																							
225	Install Concrete Bands	2d	2d	24FEB09	25FEB09	Install Concrete Bands																							
250	Install Tree Wells & Concrete Bands	1d	1d	26FEB09	26FEB09	Install Tree Wells & Concrete Bands																							
275	Planter Walls	4d	4d	26FEB09	02MAR09	Planter Walls																							
300	Amenity Zone	1d	1d	03MAR09	03MAR09	Amenity Zone																							
310	Install 18" RCP	1d	1d	03MAR09	04MAR09	Install 18" RCP																							
325	Install Type R Inlet (2 each)	3d	3d	04MAR09	06MAR09	Install Type R Inlet (2 each)																							
350	Install Concrete Paving	2d	2d	07MAR09	09MAR09	Install Concrete Paving																							
375	Install Crosswalk	1d	1d	09MAR09	10MAR09	Install Crosswalk																							
400	Remove Asphalt	1d	1d	10MAR09	11MAR09	Remove Asphalt																							
425	Remove Concrete Pavement	1d	1d	11MAR09	11MAR09	Remove Concrete Pavement																							
450	Install Curbswalls	1d	1d	12MAR09	12MAR09	Install Curbswalls																							
475	Install Sidewalk	3d	3d	12MAR09	16MAR09	Install Sidewalk																							
500	Prep Subgrade	1d	1d	16MAR09	16MAR09	Prep Subgrade																							
525	Asphalt (Bottom Lift)	1d	1d	17MAR09	17MAR09	Asphalt (Bottom Lift)																							
575	Phase 2 - Median Area Manitou Avenue	0	0	12MAR09		Phase 2 - Median Area Manitou Avenue																							
600	Sawcut & Demo Asphalt Mat	2d	2d	11MAR09	12MAR09	Sawcut & Demo Asphalt Mat																							
625	Sawcut & Demo Concrete Pavement	2d	2d	12MAR09	14MAR09	Sawcut & Demo Concrete Pavement																							
650	Prep Subgrade Patt Conc & Conc Pvmt	1d	1d	14MAR09	16MAR09	Prep Subgrade Patt Conc & Conc Pvmt																							
675	Install Patt Conc & Conc Pvmt	3d	3d	16MAR09	18MAR09	Install Patt Conc & Conc Pvmt																							
700	Phase 3 - Mushroom Monday to Pamela's	0	0	18MAR09		Phase 3 - Mushroom Monday to Pamela's Place																							
725	Sawcut & Demo (C&G, Sidewalk)	2d	2d	17MAR09	18MAR09	Sawcut & Demo (C&G, Sidewalk)																							
750	Install Curb & Gutter	3d	3d	18MAR09	20MAR09	Install Curb & Gutter																							
755	Electrical & Landscape	10d	10d	21MAR09	30MAR09	Electrical & Landscape																							
760	Install Curb Band & Curb Wall	1d	1d	21MAR09	21MAR09	Install Curb Band & Curb Wall																							
775	Install Treewells & Curbwall	2d	2d	21MAR09	24MAR09	Install Treewells & Curbwall																							
800	Install Sidewalk & Driveway	5d	5d	26MAR09	30MAR09	Install Sidewalk & Driveway																							
810	Install Concrete Driveway	1d	1d	31MAR09	31MAR09	Install Concrete Driveway																							
825	Install 18" RCP	1d	1d	31MAR09	01APR09	Install 18" RCP																							
850	Install Type R Inlet	2d	2d	01APR09	03APR09	Install Type R Inlet																							
875	Planter Walls	4d	4d	03APR09	07APR09	Planter Walls																							
900	Amenity Zone	1d	1d	07APR09	08APR09	Amenity Zone																							

Start date 17FEB09
 Finish date 22MAY09
 Data date 17FEB09
 Run date 12FEB09
 Page number 1A
 © Primavera Systems, Inc.

KECI Colorado, Inc.
 Manitou Avenue Revitalization Ph. 5a

-  Early bar
-  Progress bar
-  Critical bar
-  Summary bar
-  Start milestone point
-  Finish milestone point

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2009																							
						FEB				MAR					APR					MAY					JUN				
						16	23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15						
925	Sawcut & Demo Asphalt Pavement	1d	1d	08APR09	08APR09	Sawcut & Demo Asphalt Pavement																							
950	Demo Concrete Pavement	2d	2d	09APR09	10APR09	■ Demo Concrete Pavement																							
975	Prep Subgrade	2d	2d	10APR09	13APR09	■ Prep Subgrade																							
1000	Install Concrete Pavement and Crosswalk	2d	2d	13APR09	14APR09	■ Install Concrete Pavement and Crosswalk																							
1025	Asphalt Paving (Bottom Lift)	1d	1d	14APR09	15APR09	■ Asphalt Paving (Bottom Lift)																							
1050	Install Font	3d	3d	15APR09	17APR09	■ Install Font																							
1075	Phase 4 - Center of Ruxton Avenue	0	0	18APR09		◆ Phase 4 - Center of Ruxton Avenue																							
1100	Sawcut & Demo AC & Concrete Pavement	1d	1d	16APR09	17APR09	■ Sawcut & Demo AC & Concrete Pavement																							
1125	Prep Subgrade	1d	1d	17APR09	17APR09	Prep Subgrade																							
1150	Install Concrete Pavement & Crosswalk	1d	1d	18APR09	18APR09	Install Concrete Pavement & Crosswalk																							
1175	Phase 5 - Car Wash to Fare Bella Studio	0	0	18APR09		◆ Phase 5 - Car Wash to Fare Bella Studio Gallery																							
1200	Sawcut & Demo C&G, Sidewalk	3d	3d	17APR09	20APR09	■ Sawcut & Demo C&G, Sidewalk																							
1225	Install Curb & Gutter	2d	2d	20APR09	22APR09	■ Install Curb & Gutter																							
1235	Electrical & Landscape	10d	10d	22APR09	01MAY09	■ Electrical & Landscape																							
1250	Install 8" Driveway	1d	1d	22APR09	22APR09	Install 8" Driveway																							
1275	Install 18" RCP	1d	1d	23APR09	23APR09	Install 18" RCP																							
1300	Install Inlets (2 each)	2d	2d	23APR09	25APR09	■ Install Inlets (2 each)																							
1325	Planter Walls	4d	4d	25APR09	29APR09	■ Planter Walls																							
1350	Install Curb Bands & Curb Walls	2d	2d	29APR09	01MAY09	■ Install Curb Bands & Curb Walls																							
1375	Amenity Zone	1d	1d	01MAY09	01MAY09	Amenity Zone																							
1400	Install Sidewalk	3d	3d	02MAY09	05MAY09	■ Install Sidewalk																							
1425	Sawcut & Demo AC & Conc Pavement	2d	2d	05MAY09	06MAY09	■ Sawcut & Demo AC & Conc Pavement																							
1450	Prep Subgrade	2d	2d	07MAY09	08MAY09	■ Prep Subgrade																							
1475	Asphalt Pavement (Bottom Lift)	1d	1d	08MAY09	09MAY09	■ Asphalt Pavement (Bottom Lift)																							
1500	Install Concrete Pavement & Crosswalk	1d	1d	09MAY09	11MAY09	■ Install Concrete Pavement & Crosswalk																							
1525	Phase 6 - Mill Ruxton and Final Lift	0	0	11MAY09		◆ Phase 6 - Mill Ruxton and Final Lift																							
1550	Mill Ruxton	7h	7h	09MAY09	11MAY09	■ Mill Ruxton																							
1575	Overlay Ruxton & Final Lift AC Project	2d	2d	11MAY09	12MAY09	■ Overlay Ruxton & Final Lift AC Project																							
1600	Install Striping & Signing	2d	2d	12MAY09	14MAY09	■ Install Striping & Signing																							
1625	Phase 7 - Roundabout	0	0	14MAY09		◆ Phase 7 - Roundabout																							
1630	Adjust Manhole	1d	1d	14MAY09	15MAY09	■ Adjust Manhole																							
1650	Install Type 2 Section M C&G w/ Compass	2d	2d	15MAY09	16MAY09	■ Install Type 2 Section M C&G w/ Compass Points																							
1675	Install Concrete Bands	2d	2d	16MAY09	19MAY09	■ Install Concrete Bands																							
1700	Install Patterned Concrete	2d	2d	19MAY09	20MAY09	■ Install Patterned Concrete																							
1725	Install Decorative Conc w/ SS Features	2d	2d	20MAY09	22MAY09	■ Install Decorative Conc w/ SS Features																							

Start date 17FEB09
 Finish date 22MAY09
 Data date 17FEB09
 Run date 12FEB09
 Page number 2A
 © Primavera Systems, Inc.

KECI Colorado, Inc.
 Manitou Avenue Revitalization Ph. 5a

■ Early bar
 ■ Progress bar
 ■ Critical bar
 — Summary bar
 ◆ Start milestone point
 ◆ Finish milestone point